



Phase Setup

7/2

Well Name: GALVAN RANCH A117H

API 42479454720000	Well EKey 14208957-000	Budget Node STGCGALVAN	State TX	County WEBB
Permit Number 910996	Original Spud Date 1/7/2026 06:00	Original KB Elevation (ft) 793.40	Ground Elevation (ft) 760.90	Total Depth (All) (ftKB) Original Hole - 2,646.0

General Job Information

Job Type Drilling	Work Type Drilling - Original	Start Date 1/6/2026 23:30	End Date
----------------------	----------------------------------	------------------------------	----------

Phases

Section	Actual Start Date	Actual End Date	Plan Dur (days)	Actual Dur (days)	Pl Cum Days ML (days)	Act Cum Dur (days)	Planned Likely Phase Cost (Cost)	Actual Phase Field Est (Cost)	Pl Cum Cost ML (Cost)	Actual Phase Cum Field Est (Cost)	Planned Start Depth (ftKB)	Planned End Depth (ftKB)	Plan Details
Location Prep	12/18/2025 06:00	12/19/2025 06:00	0.00	1.00		1.00	375,000	228,698	375,000	228,698	80.0	80.0	
Walk Rig	1/6/2026 23:30	1/7/2026 03:00	0.25	0.15	0.25	1.15	50,000		425,000	228,698	80.0	80.0	
Surface Drill	1/7/2026 03:00	1/7/2026 18:30	1.25	0.65	1.50	1.79	100,000	140,525	525,000	369,224	80.0	2,675.0	
Surface C&C	1/7/2026 18:30	1/8/2026 11:00	1.00	0.69	2.50	2.48	250,000	289,425	775,000	658,649	2,675.0	2,675.0	
Walk Rig			0.25		2.75		50,000		825,000		2,675.0	2,675.0	
NU & Test BOPs			0.50		3.25		50,000		875,000		2,675.0	2,675.0	
Intermediate Drill			3.00		6.25		250,000		1,125,000		2,675.0	8,530.0	
Intermediate C&C			1.25		7.50		450,000		1,575,000		8,530.0	8,530.0	
Intermediate Drill			1.00		8.50		150,000		1,725,000		8,530.0	9,108.0	
Production Curve			0.75		9.25		175,000		1,900,000		9,108.0	10,008.0	
Production Lateral			4.18		13.43		845,717		2,745,717		10,008.0	21,030.0	
Production C&C			1.75		15.18		1,000,000		3,745,717		21,030.0	21,030.0	
ND BOPs/NU WH			0.25		15.43		50,000		3,795,717		21,030.0	21,030.0	



Phase Setup

3

Well Name: GALVAN RANCH A935H

API 42479454690000	Well EKey 14208959-000	Budget Node STGCGALVAN	State TX	County WEBB
Permit Number 910993	Original Spud Date 1/8/2026 11:30	Original KB Elevation (ft) 793.80	Ground Elevation (ft) 761.30	Total Depth (All) (ftKB) Original Hole - 2,678.0

General Job Information

Job Type Drilling	Work Type Drilling - Original	Start Date 1/8/2026 06:00	End Date
----------------------	----------------------------------	------------------------------	----------

Phases

Section	Actual Start Date	Actual End Date	Plan Dur (days)	Actual Dur (days)	Pl Cum Days ML (days)	Act Cum Dur (days)	Planned Likely Phase Cost (Cost)	Actual Phase Field Est (Cost)	Pl Cum Cost ML (Cost)	Actual Phase Cum Field Est (Cost)	Planned Start Depth (ftKB)	Planned End Depth (ftKB)	Plan Details
Location Prep	12/18/2025 06:00	12/19/2025 06:00	0.00	1.00		1.00	375,000	244,680	375,000	244,680	80.0	80.0	
Walk Rig	1/8/2026 06:00	1/8/2026 09:00	0.25	0.13	0.25	1.13	50,000	8,725	425,000	253,406	80.0	80.0	
Surface Drill	1/8/2026 09:00	1/9/2026 10:45	1.25	1.07	1.50	2.20	100,000	138,996	525,000	392,402	80.0	2,675.0	
Surface C&C	1/9/2026 10:45	1/10/2026 04:00	1.00	0.72	2.50	2.92	250,000	282,967	775,000	675,369	2,675.0	2,675.0	
Walk Rig			0.25		2.75		50,000		825,000		2,675.0	2,675.0	
NU & Test BOPs			0.25		3.00		50,000		875,000		2,675.0	2,675.0	
Intermediate Drill			3.25		6.25		250,000		1,125,000		2,675.0	8,530.0	
Intermediate C&C			1.25		7.50		450,000		1,575,000		8,530.0	8,530.0	
Intermediate Drill			1.00		8.50		150,000		1,725,000		8,530.0	8,812.0	
Production Curve			0.75		9.25		175,000		1,900,000		8,812.0	9,705.0	
Production Lateral			6.92		16.17		992,975		2,892,975		9,705.0	22,375.0	
Production C&C			2.50		18.67		1,250,000		4,142,975		22,375.0	22,375.0	
ND BOPs/NU WH			0.25		18.92		50,000		4,192,975		22,375.0	22,375.0	



Phase Setup

#4

Well Name: GALVAN RANCH A119H

API 42479454730000	Well EKey 14208958-000	Budget Node STGCGALVAN	State TX	County WEBB
Permit Number 910997	Original Spud Date 1/10/2026 02:15	Original KB Elevation (ft) 794.20	Ground Elevation (ft) 761.70	Total Depth (All) (ftKB) Original Hole - 9,936.0

General Job Information

Job Type Drilling	Work Type Drilling - Original	Start Date 1/9/2026 23:00	End Date
----------------------	----------------------------------	------------------------------	----------

Phases

Section	Actual Start Date	Actual End Date	Plan Dur (days)	Actual Dur (days)	PI Cum Days ML (days)	Act Cum Dur (days)	Planned Likely Phase Cost (Cost)	Actual Phase Field Est (Cost)	PI Cum Cost ML (Cost)	Actual Phase Cum Field Est (Cost)	Planned Start Depth (ftKB)	Planned End Depth (ftKB)	Plan Details
Location Prep	12/18/2025 06:00	12/19/2025 06:00	0.00	1.00		1.00	375,000	260,588	375,000	260,588	80.0	80.0	
Walk Rig	1/9/2026 23:00	1/10/2026 02:15	0.25	0.14	0.25	1.14	50,000	4,097	425,000	264,685	80.0	80.0	
Surface Drill	1/10/2026 02:15	1/10/2026 18:00	1.25	0.66	1.50	1.79	100,000	144,443	525,000	409,129	80.0	2,675.0	
Surface C&C	1/10/2026 18:00	1/11/2026 11:00	1.00	0.71	2.50	2.50	250,000	169,493	775,000	578,622	2,675.0	2,675.0	
NU & Test BOPs	1/11/2026 11:00	1/12/2026 09:30	0.50	0.94	3.00	3.44	50,000	135,003	825,000	713,625	2,675.0	2,675.0	
Intermediate Drill	1/12/2026 09:30	1/16/2026 00:00	3.00	3.60	6.00	7.04	250,000	457,589	1,075,000	1,171,213	2,675.0	8,530.0	
Intermediate C&C	1/16/2026 00:00	1/17/2026 02:00	1.25	1.08	7.25	8.13	450,000	435,774	1,525,000	1,606,987	8,530.0	8,530.0	
Intermediate Drill	1/17/2026 02:00	1/18/2026 00:00	1.00	0.92	8.25	9.04	150,000	153,878	1,675,000	1,760,865	8,530.0	9,090.0	
Production Curve	1/18/2026 00:00	1/18/2026 22:00	0.75	0.92	9.00	9.96	175,000	72,932	1,850,000	1,833,797	9,090.0	9,986.0	
Production Lateral	1/18/2026 22:00		4.87	3.33	13.87	13.29	845,717	367,167	2,695,717	2,200,964	9,986.0	20,901.0	
Production C&C			2.25		16.12		1,000,000		3,695,717		20,901.0	20,901.0	
ND BOPs/NU WH			0.25		16.37		50,000		3,745,717		20,901.0	20,901.0	