



Phase Setup

Well Name: GALVAN RANCH A933H

API 42479454680000	Well EKey 14208956-000	Budget Node STGCCALVAN	State TX	County WEBB
Permit Number 910990	Original Spud Date	Original KB Elevation (ft) 793.20	Ground Elevation (ft) 760.70	Total Depth (All) (ftKB) Original Hole - 80.0

General Job Information

Job Type Drilling	Work Type Drilling - Original	Start Date 1/2/2026 06:00	End Date
----------------------	----------------------------------	------------------------------	----------

Phases

Section	Actual Start Date	Actual End Date	Plan Dur (days)	Actual Dur (days)	PI Cum Days ML (days)	Act Cum Dur (days)	Planned Likely Phase Cost (Cost)	Actual Phase Field Est (Cost)	PI Cum Cost ML (Cost)	Actual Phase Cum Field Est (Cost)	Planned Start Depth (ftKB)	Planned End Depth (ftKB)	Plan Details
Mob & Rig Up	1/2/2026 06:00		0.00	3.00		3.00	375,000	103,014	375,000	103,014	80.0	80.0	
Surface Drill			1.25		1.25		150,000		525,000		80.0	2,675.0	
Surface C&C			1.00		2.25		250,000		775,000		2,675.0	2,675.0	
Walk Rig			0.25		2.50		50,000		825,000		2,675.0	2,675.0	
NU & Test BOPs			0.50		3.00		50,000		875,000		2,675.0	2,675.0	
Intermediate Drill			2.50		5.50		250,000		1,125,000		2,675.0	8,417.0	
Intermediate C&C			1.25		6.75		450,000		1,575,000		8,417.0	8,417.0	
Intermediate Drill			1.00		7.75		150,000		1,725,000		8,417.0	8,950.0	
Production Curve			0.75		8.50		161,089		1,886,089		8,950.0	9,840.0	
Production Lateral			7.29		15.79		928,608		2,814,697		9,840.0	22,549.0	
Production C&C			2.75		18.54		1,250,000		4,064,697		22,549.0	22,549.0	
ND BOPs/NU WH			0.25		18.79		50,000		4,114,697		22,549.0	22,549.0	