



Phase Setup

Well Name: GALVAN RANCH A935H

API 42479454690000	Well EKey 14208959-000	Budget Node STGCGALVAN	State TX	County WEBB
Permit Number 910993	Original Spud Date 1/8/2026 11:30	Original KB Elevation (ft) 793.80	Ground Elevation (ft) 761.30	Total Depth (All) (ftKB) Original Hole - 2,678.0

General Job Information

Job Type Drilling	Work Type Drilling - Original	Start Date 1/8/2026 06:00	End Date
----------------------	----------------------------------	------------------------------	----------

Phases

Section	Actual Start Date	Actual End Date	Plan Dur (days)	Actual Dur (days)	Pl Cum Days ML (days)	Act Cum Dur (days)	Planned Likely Phase Cost (Cost)	Actual Phase Field Est (Cost)	Pl Cum Cost ML (Cost)	Actual Phase Cum Field Est (Cost)	Planned Start Depth (ftKB)	Planned End Depth (ftKB)	Plan Details
Location Prep	12/18/2025 06:00	12/19/2025 06:00	0.00	1.00		1.00	375,000	245,079	375,000	245,079	80.0	80.0	
Walk Rig	1/8/2026 06:00	1/8/2026 09:00	0.25	0.13	0.25	1.13	50,000	8,725	425,000	253,805	80.0	80.0	
Surface Drill	1/8/2026 09:00	1/9/2026 10:45	1.25	1.07	1.50	2.20	100,000	147,822	525,000	401,626	80.0	2,675.0	
Surface C&C	1/9/2026 10:45	1/10/2026 04:00	1.00	0.72	2.50	2.92	250,000	315,021	775,000	716,647	2,675.0	2,675.0	
Walk Rig	1/25/2026 12:00	1/25/2026 13:30	0.25	0.06	2.75	2.98	50,000	4,346	825,000	720,993	2,675.0	2,675.0	
NU & Test BOPs	1/25/2026 13:30	1/26/2026 17:15	0.25	1.16	3.00	4.14	50,000	109,099	875,000	830,092	2,675.0	2,675.0	
Intermediate Drill	1/26/2026 17:15		3.25	1.53	6.25	5.67	250,000	148,387	1,125,000	978,479	2,675.0	8,530.0	
Intermediate C&C			1.25		7.50		450,000		1,575,000		8,530.0	8,530.0	
Intermediate Drill			1.00		8.50		150,000		1,725,000		8,530.0	8,812.0	
Production Curve			0.75		9.25		175,000		1,900,000		8,812.0	9,705.0	
Production Lateral			6.92		16.17		992,975		2,892,975		9,705.0	22,375.0	
Production C&C			2.50		18.67		1,250,000		4,142,975		22,375.0	22,375.0	
ND BOPs/NU WH			0.25		18.92		50,000		4,192,975		22,375.0	22,375.0	